

Tree Plantation

LBS Road – MUIP – MMRDA Project

Details for Tree Authority Meeting, informed to MMRDA officials on 28.09.05

Sr. No.	Particulars	LBS – I	LBS – II	Remarks
1	Date of Permission	06.09.05	03.09.05	Total no. of trees:
2	Total no. of trees to be cut	243 (242+1dead)	112 (96+13dead+3fallen)	a) LBS-I :1379 b) LBS-II :941
3	Total nos cut so far	7	19	
4	Total nos. to be transplanted	495	160	
5	Transplanted so far	-	-	
6	Servival details of transplanted tree	NA	NA	
7	No. of new trees to be planted	486	224	
8	Compliance to tree authority as per	IP	IP	
9	No. of trees fallen during mansoon	9	2	
10	Location of transplantation	Material organisation, NSD, Ghatkopar		
11	No of trees to be retain	641	669	