

Reply to the Right To Information Act 2005

Name of the applicant: - Mr.Kirit Somaiya
Ex. Member of Parliament

Ref:- Your letter dated 3/06/2008 received by this office on 6/06/2008

Information Period : 1.10.2007 to 31.05.2008

| Sr. No. | Information asked | Information given |
|---------|---|---|
| a. | Details of desilting done during the above period. | 16,04,075 cum. silt was removed from Mithi River & Vakola Nalla during the period 1.10.2007 to 31.05.2008 (This assessment is based on trip basis, exact quantity can only be computed after receipt of hydrographers survey report). |
| b. | Information about desilting, transportation be given for every month beginning from October 2007 to May 2008 separately. | Separately attached as per Annexure I & II. |
| c. | Details about the desilting work done, silt removed, transportation be given on daily basis for the period 1.4.2008 to 31.05.2008 | Separately attached as per Annexure III & IV. |
| d. | Information about the internal check, transportation check, monitoring system, visual system. | Quantities desilted and dumped temporarily at G Block of BKC were checked on truck basis by our Consultant while transporting the quantity was checked with delivery challans. This system was followed for the quantities dumped at Kandivali (Akurli) Dumping ground which is within municipal limit. For quantities dumped at dumping grounds beyond Toll Naka, the toll receipts have been called from the contractor and will be verified. At the same time, challans for transportation have been verified by our consultant. Moreover, internal checking is also done by our field officers as per prescribed norms. |

e. Information about the dumping place along with permission of the owner, environmental clearance, internal check, transport / truck check at the dumping place.

Desilted material have been dumped finally at the following dumping grounds by the contractor:-

- 1) Kandivali (Akurli) - This is within Municipal limit (MMRDA ground).
- 2) Mira Road
- 3) Mahape
- 4) Pavana
- 5) Belapur :-

(All these dumping sites from sr.nos. 2 to 5, are beyond the toll naka & private land).

As per our accepted tender conditions, the contractor has to search for the dumping ground and dumped the silt. Accordingly the contractor has searched for the dumping ground and dumped the dredged silt there. However, before dumping the silt to the final dumping ground, it was treated by microbial culture and it was tested as per tender conditions and ensured that it is harmless and then transported.


Considering this, the contractor obtains the permission at his level and dumped the silt.

As the dumping site was not exclusively used for the silt treated from Mithi River, it could only be checked from transportation challans.

| MONTHS | DESILTING QTY AS PER DATA REPORT |
|--------|----------------------------------|
| 10-07 | 1295 |
| 11-07 | 165393 |
| 12-07 | 311890 |
| 01-08 | 196875 |
| Feb-08 | 338143 |
| Mar-08 | 309170 |
| Apr-08 | 259125 |

f. Details of total target for the above period and achievement.

Total target during the period 1.10.2007 to 31.05.2008 was 16,50,300 cum and 16,04,075 cum silt was removed from Mithi River & Vakola Nalla (This assessment is based on trip basis, exact quantity can only be computed after receipt of hydrographers survey report)..


Asst. Information Officer
MMRDA (Mithi River works)

Annexure I

M.M.R.D.A

ENGINEERING DIVISION (MITHI RIVER WORKS)

MONTHLY DESILTING OF MITHI RIVER & VAKOLA NALLA
FROM OCTOBER 2007 TO MAY 2008

| SR. NO. | MONTHS | DESILTING QTY. AS PER DAILY REPORT | CUMULATIVE QTY. | REMARKS |
|---------|--------|--|--------------------|---------|
| 1 | Oct-07 | 0 | 0 | |
| 2 | Nov-07 | 3295 | 3295 | |
| 3 | Dec-07 | 165353 | 168648 | |
| 4 | Jan-08 | 311860 | 480508 | |
| 5 | Feb-08 | 196875 | 677383 | |
| 6 | Mar-08 | 358143 | 1035526 | |
| 7 | Apr-08 | 309120 | 1344646 | |
| 8 | May-08 | 259429 | 1604075 | |
| | | | | |

Annexure II

M.M.R.D.A

ENGINEERING DIVISION (MITHI RIVER WORKS)

STATEMENT SHOWING MONTHLY TRANSPORTATION OF SILT OF MITHI RIVER AND VAKOLA NALLA FOR PERIOD OCT.2007 TO MAY2008

| SR. NO. | MONTHS | TRIPS | TRANSP. QTY. | CUMULATIVE QTY. | REMARKS |
|---------|--------|-------|--------------|-----------------|---------|
| 1 | Oct-07 | 0 | 0 | 0 | |
| 2 | Nov-07 | 0 | 0 | 0 | |
| 3 | Dec-07 | 0 | 0 | 0 | |
| 4 | Jan-08 | 16186 | 198617.3 | 198617.3 | |
| 5 | Feb-08 | 5719 | 70714.54 | 269331.84 | |
| 6 | Mar-08 | 28935 | 363217.2 | 632549.04 | |
| 7 | Apr-08 | 18562 | 239697.9 | 872246.94 | |
| 8 | May-08 | 30345 | 387305.9 | 1259552.84 | |
| | | | | | |